



Walworth County
Dept. of Public Works
W4097 County Road NN
Elkhorn, WI 53121
262 741-3114
www.co.walworth.wi.us

Project Update - #5

CTH-DD Bridge over Honey Creek

July 14, 2017

The Contractor had made significant progress on the east abutment since the last project update. The piling was installed and the concrete formwork was substantially completed. The concrete pour was scheduled for Wednesday, 7-12-17 but was halted due to record flooding.



Photo Looking South - Constructing Forms and Installing Reinforcing Steel for East Abutment (7-10-17)



Photo Looking East (7-10-17)



Photo Looking East (7-12-17)

The work site is currently flooded and the project is on-hold until the water subsides. We will revisit the project schedule after we've had a chance to assess the site conditions. We will resume construction as soon as possible.

In the interim, please do not cross the barricades or enter the construction area. There are open excavations and construction materials under water. These hidden dangers make this a particularly hazardous site.

We will continue to send out periodic updates and keep you apprised of the project schedule.

* * *