




Walworth County

2011 Highway Construction Project Updates – County Highways A, ES, & J

Specific project related updates are included below

Updated as of 09/27/2011

County Highway A:



**September 5-
September 18, 2011** County Line Road to Highways 12/67:
Miscellaneous final items of work with possible short term lane or shoulder closures will continue.

Highway 12/67 to Highway ES:

The final shouldering and driveway blending work will be performed. Miscellaneous items of work with possible short term lane or shoulder closures will be performed. The detour route has been taken down to avoid confusion with the work being performed on Highway ES and the work being performed for the Highway D Bridge by WisDOT. Highway A is still open to local traffic only.

**September 19-
September 25, 2011** County Line Road to Highways 12/67:
Miscellaneous final items of work with short term lane or shoulder closures possible.

Highway 12/67 to Highway ES:

Miscellaneous final items of work will be performed. Highway A is still open to local traffic only.

**September 26-
October 2, 2011** County Line Road to Highways 12/67:
Miscellaneous final items of work with short term lane or shoulder closures possible.


Highway 12/67 to Highway ES:

Miscellaneous final items of work will be performed. Highway A is still open to local traffic only.

Walworth County

2011 Highway Construction Project Updates – County Highways A, ES, & J

County Highway ES:



**September 5-
September 18, 2011** The milling of the roadway will continue and minor grading along the roadway to accommodate the paved shoulder will also occur. Excavating and repairing weak spots in the underlying soils will be performed.

Asphalt paving is anticipated to start September 12, beginning at the east end and working westward. If you drive your children to school in the area an alternate route may be preferable to avoid the hot and newly placed asphalt.

Detour traffic for the Highway D bridge construction is allowed on Highway ES. If you are using Highway ES as a detour route please be advised that longer than normal delays may exist during the construction. Highway ES construction work is limited to 30 calendar days and must be completed by September 30.

**September 19-
September 25, 2011** The final layer of asphalt paving is anticipated to be completed this week. If you drive your children to school in the area an alternate route may be preferable to avoid the hot and newly placed asphalt.

Detour traffic for the Highway D bridge construction is allowed on Highway ES. If you are using Highway ES as a detour route please be advised that longer than normal delays may exist during the construction. Highway ES construction work is limited to 30 calendar days and must be completed by September 30.


**September 26-
October 2, 2011** The final layer of asphalt paving on a few remaining driveways and widened areas at the east end of the project is anticipated to be completed this week. Gravel shouldering and blending of driveways is anticipated to begin this week, scheduled due to weather permitting.

Detour traffic for the Highway D bridge construction is allowed on Highway ES. If you are using Highway ES as a detour route please be advised that longer than normal delays may exist during the construction. Highway ES construction work is limited to 30 calendar days and must be completed by September 30.

Walworth County

2011 Highway Construction Project Updates – County Highways A, ES, & J

County Highway J:



August 8-21, 2011 - Curb and gutter construction is mainly finished with the NW corner of Marsh road being the only location left to complete. All culvert and storm sewer work is complete. Repair work on the north side of the concrete spillway structure of the Lake Beulah Dam is schedule as well as the grading of the slopes and riprap placement. The first layer of asphalt is being placed which will be followed immediately by the final layer.

August 22-28, 2011 - Curb and gutter construction is mainly finished with the NW corner of Marsh road being the only location left to complete. Repair work on the north side of the concrete spillway structure of the Lake Beulah Dam is still being scheduled. The final layer of asphalt will be placed this week.

August 29-September 4, 2011 - Placement of the final layer of asphalt will be finishing up this week. Guardrail installations, gravel shouldering and driveway re-blending will be starting this week or early next week. Repair work on the north side of the concrete spillway structure of the Lake Beulah Dam is still being scheduled.

September 5-September 18, 2011 - Guardrail installations, gravel shouldering and driveway re-blending work will be occurring with possible short term lane or shoulder closures. Repair work on the north side of the concrete spillway structure of the Lake Beulah Dam is still being scheduled.

September 19-September 25, 2011 - Guardrail installation work will be occurring with possible short term lane or shoulder closures. Final repair work on the north side of the concrete spillway structure of the Lake Beulah Dam is still being scheduled.

September 26-October 2, 2011 - Guardrail installation work may be occurring with possible short term lane or shoulder closures. Final repair work on the north side of the concrete spillway structure of the Lake Beulah Dam is still being scheduled.